

	Business Management System Construction Services Checklist Large Midi and Mini Busses	Document Identifier	240-94014794	Rev	1
		Effective Date	03/02/2022		
		Review Date	03/02/2027		
		Page	1 of 1		

Contractor Name:					Assessor's Name:					Date		
Plant Type										Plant No.		
Checks					GO	No GO	N/A	Remarks				
Any Type of Oil or Water leaks												
Steering Wheel (Check for Play)												
Tyre Condition								% Worn				
Wheel nuts tight												
Brakes Test: Parking & Service ABS												
Crabbing (Bus running at an angle)												
Seat Belts & Seats (ALL SEATS) No loose seats												
Reverse Horn and Hooter												
Headlights and tail lights, indicators												
Windows and Rear View Mirrors (Visibility)												
Emergency exit window marked												
Hand rails / Steps												
Signage displayed in bus (Max Seating)												
Jack and Wheel Spanners and Emergency triangle												
Fire Extinguisher & Bracket								Next Service Date				
Max Speed sign at back of bus (100Km / h)												
Yellow reflective tape on sides of bus												
Yellow Rotating Light (If used on site)												
Emergency Telephone No's displayed.												
Fuel amount in tanks								¼	½	¾	Full	
Route Permit / Certificate of Compliance/ Licence Disc								Valid				
General Bus Condition												

Following Inspection of evidence presented, I here with confirm the Assessment results to be representative and correct.

Vehicle			
Complying	GO	<input type="checkbox"/>	NO GO <input type="checkbox"/>
Assessor's Signature			Date

Controlled Disclosure

When downloaded from the document management system, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the system.

No part of this document may be reproduced without the expressed consent of the copyright holder, Eskom Rotek Industries SOC Ltd.